

EXTENSION OF TIME PROPOSAL

1	Name of work	PACKAGE 3IMPROVEMENTS TO ROADS AND DRAINS PROVIDING AMMENITIES CONSTRUCTION OF RO WATER PLANT BANGALURU ONE CENTER PROVIDING SODIUM VAPOUR LIGHTS SIGN BOARDS IN WARD NO 9 10 AND 11 BYATARAYANAPURA DIVISION AS PER ANNEXURE GO NO UDD 217 SFC 2016 DATED 28 5 2016 WORKS SL NO FOR WARD NO 9 33 TO 34 WARD NO 10 35 TO 38 WARD NO 11 39 TO 48
2	Amount of Work Portion	4,62,89,569.83
3	Estimated Cost	46880000
4	Name of contractor	B.B. Umesh
5	Agreement No.	50/17-18
6	No. and date under which work order issued	50/ 06.01.2018
7	Time limit originally fixed for completion	06.05.2018
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	144 Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expiry of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	BuSSB House Connection works
22	Remarks of the EE with the daily rate of penalty proposed	late on work spot, three weeks Delay
23	Remarks of the CE with the daily rate of penalty proposed	For Approval.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97
Chief Engineer
Yelahanka Zone, Bangalore-92

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಂತ್ರ ಸಂಸ್ಥೆ
ಮುಖ್ಯ ಅಭಿಯಂತರರು